

OVERALL DURATION – 46-48 MONTHS

- Phase 1 - 18 months    Build New Additions / Mechanical Room 900 Building
- Phase 2 – 3 months    Demo 500, 600 and 700 Wings
- Phase 3 – 11 months    Build New Gym, Locker Room, Kitchen
- Phase 4 – 3 months    Demo Cafeteria, Existing Gym, Auditorium
- Phase 5 – 11 months    Build New Student Dining, Auditorium, Renovation 1928 Bldg.

